Message Text

CONFIDENTIAL

PAGE 01 TOKYO 15700 040953Z

20

ACTION EA-14

INFO OCT-01 ISO-00 PM-07 NSC-10 SPC-03 SS-20 RSC-01

CIAE-00 INR-10 NSAE-00 DRC-01 L-03 /070 W $\,$

----- 022557

R 040847Z DEC 73 FM AMEMBASSY TOKYO TO SECSTATE WASHDC 8547 INFO DOD WASHDC

CINCPAC HONOLULU

COMUSJAPAN FUCHU JAPAN

CONFIDENTIAL TOKYO 15700

E.O. 11652: GDS TAGS: MARR JA

SUBJ: STATUS REPORT ON VARIOUS BASE CONSOLIDATION PROJECTS IN JAPAN

SUMMARY: JAPAN BASE CONSOLIDATION PROJECTS ALL ARE EXTREMELY ACTIVE AND ARE RUNNING MORE OR LESS ON SCHEDULE. END SUMMARY.

- 1. SECSTATE HAS REQUESTED EMBASSY TO PROVIDE MONTHLY STATUS REPORTS ON OUR VARIOUS BASE CONSOLIDATION PROJECTS IN JAPAN. THE FOLLOWING COMPRISES THE STATUS REPORT FOR NOVEMBER.
- 2. KPCP -- KPCP HAS COMPLETED SOME PHASES BUT IS SOMEWHAT BEHIND SCHEDULE. GOJ IS PURSUING VIGOROUSLY. DURING PAST SEVERAL MONTHS COMUSJAPAN HAD DETECTED EVIDENCE OF SLIPPAGE OF GOJ CONSTRUCTION SCHEDULE FOR INITIAL KPCP PROJECTS OF HEADQUARTERS BUILDING AND TELEPHONE EXCHANGE. THE SLIPPAGE IS ATTRIBUTABLE TO GOJ FINANCING LAGS. NEW HQ BUILDING, WHICH PACES MUCH OF REMAINING KPCP ACTIVITY, WAS SCHEDULED FOR INITIAL CONSTRUCTION ACTIVITY IN EARLY OCTOBER. SITE PREPARATION FOR HQ BUILDING BEGAN LATE NOVEMBER 73. IN EARLY NOVEMBER COMUSJAPAN ESTIMATED SLIPPAGE AS APPROACHING TWO MONTHS AND REQUESTED EMBASSY ASSISTANCE WITH GOJ TO HAVE SCHEDULE ACCELERATED. DFAA HAS NOW UNDERTAKEN TO WORK ON THESE PROJECTS ON A 24-HOUR PER DAY SCHEDULE BEGINNING EARLY CONFIDENTIAL

CONFIDENTIAL

PAGE 02 TOKYO 15700 040953Z

DEMEMBER AND HOPES TO COMPLETE PROJECTS IN JULY 1974,

APPROXIMATELY 30 DAYS BEHIND SCHEDULE. DEFINITION AND DESIGN OF OTHER KPCP PROJECTS ALSO GENERALLY ON SCHEDULE BUT SHOWING SOME POSSIBILITIES FOR SAME KIND OF SLIPPAGE AS IN FIRST TWO PROJECTS. EMBASSY AND COMUSJAPAN WILL BE MONITORING CLOSELY.

JFAP -- PHYSICAL CONSTRUCTION WORK ON JFAP PROJECTS AT MISAWA, IWAKUNI, KADENA AND FUTENMA HAS BEEN DELAYED SOME-WHAT FROM EARLIER GOJ SCHEDULE BY LOCAL ISSUES AT EACH SITE. AT MISAWA, SURPRISE USE OF BASE AND RIPSAW RANGE BY NAVY AIRCRAFT FROM MIDWAY CREATED SOME ADMINISTRATIVE CONFUSION BETWEEN DFAA AND LOCAL AUTHORITIES WHICH NOW APPEARS TO BE RESOLVED. AT IWAKUNI, DELAY HAS BEEN OCCASIONED BY NEED TO WORK OUT FORMULA WHEREBY GOJ CAN CONSTRUCT NEW BEQ AND STILL BE ABLE TO JUSTIFY NEW CONSTRUCTION AS REPLACEMENT FOR EXISTING BEQ. AT KADENA CONSTRUCTION DELAYED BY NECESSITY PERSUADE KADENA CITY MAYOR AND CITY ASSEMBLY NOT TO OPPOSE CONSTRUCTION. KADENA OPPOSITION BASED ON KADENA CITY HOPE THAT AREA OF KADENA BASE NORTH OF RUNWAYS EVENTUALLY COULD BE RELEASED TO KADENA CITY, JDA DIRECTOR-GENERAL YAMANAKA PERSONALLY AND US COMMANDERS INTERVENED TO RESOLVE ISSUE, AND DFAB INTENDS LET CONTRACT BID IN EARLY DECEMBER FOR CONSTRUCTION WORK TO BEGIN IN FEBRUARY. PRIMARY DELAY AT FUTENMA CAUSED BY DFAA CONCLUSION THAT MORE WORK THAN PREVIOUSLY PLANNED WOULD BE NECESSARY TO PRODUCE JET-CAPABLE RUNWAY. TEMPORARY SHIFT IN ISSUE NOW HAS BEEN RESOLVED; AND BID FOR CONTRACT FOR FUTENMA CONSTRUCTION LIKEWISE WILL BE ISSUED IN EARLY DECEMBER. TECHNICAL DISCUSSIONS TO RESOLVE DIFFERENCES IN COST ESTIMATES FOR REMAINING JFAP CONSTRUCTION PROJECTS ARE SCHEDULED TO BEGIN DECEMBER 4, AND WE HOPE THAT OUR RESPECTIVE ESTIMATES CAN BE RECONCILED BY GOJ DEADLINE OF DECEMBER 15 (SEPTEL). PROGRESS THESE DISCUSSIONS WILL BE REPORTED CURRENTLY TO WASHINGTON.

OKINAWA INCREMENTAL BASE CONSOLIDATION PROJECT -- EMBASSY AWAITING SERVICES REACTION TO GOJ POSITION PRESENTED IN SCG AD HOC FACILITIES COMMITTEE ON NOVEMBER 2 (EMBASSY RETRANSMITTING FOR DEPARTMENT INFORMATION COMUSJAPAN 070407Z NOV 73, SUMMARIZING GOJ PROPOSAL). EMBASSY EXPECTS RECEIVE SERVICES REACTIONS TO GOJ PROPOSAL IN EARLY DECEMBER TO PROVIDE BASIS CONFIDENTIAL

CONFIDENTIAL

PAGE 03 TOKYO 15700 040953Z

FOR FURTHER DISCUSSIONS IN SCG AD HOC GROUP TO REFINE AND NARROW THE ISSUES. SUBSEQUENTLY, TECHNICAL NEGOTIATIONS WILL BE CONDUCTED IN FACILITIES SUBCOMMITTEE OF JOINT COMMITTEE. SHOESMITH

CONFIDENTIAL

NNN

Message Attributes

Automatic Decaptioning: X Capture Date: 01 JAN 1994 Channel Indicators: n/a

Current Classification: UNCLASSIFIED

Concepts: CONSTRUCTION, MILITARY BASES, PROGRAMS (PROJECTS), FOREIGN POLICY POSITION

Control Number: n/a Copy: SINGLE Draft Date: 04 DEC 1973 Decaption Date: 01 JAN 1960 Decaption Note: Disposition Action: RELEASED Disposition Action: RELEASED
Disposition Approved on Date:
Disposition Authority: golinofr
Disposition Case Number: n/a
Disposition Comment: 25 YEAR REVIEW
Disposition Date: 28 MAY 2004
Disposition Event:
Disposition History: n/a
Disposition Reason:
Disposition Remarks:
Document Number: 1973TOKYO15700

Document Number: 1973TOKYO15700 Document Source: CORE Document Unique ID: 00

Drafter: n/a Enclosure: n/a Executive Order: GS Errors: N/A Film Number: n/a From: TOKYO

Handling Restrictions: n/a

Image Path:

Legacy Key: link1973/newtext/t19731245/aaaabhbd.tel Line Count: 111 Locator: TEXT ON-LINE Office: ACTION EA

Original Classification: CONFIDENTIAL Original Handling Restrictions: n/a

Original Previous Classification: n/a Original Previous Handling Restrictions: n/a

Page Count: 3

Previous Channel Indicators:
Previous Classification: CONFIDENTIAL Previous Handling Restrictions: n/a Reference: n/a

Review Action: RELEASED, APPROVED Review Authority: golinofr

Review Comment: n/a Review Content Flags: Review Date: 14 NOV 2001

Review Event:

Review Exemptions: n/a Review History: RELEASED <14-Nov-2001 by smithrj>; APPROVED <19-Dec-2001 by golinofr>

Review Markings:

Declassified/Released US Department of State EO Systematic Review 30 JUN 2005

Review Media Identifier: Review Referrals: n/a Review Release Date: n/a Review Release Event: n/a **Review Transfer Date:** Review Withdrawn Fields: n/a

Secure: OPEN Status: NATIVE

Subject: STATUS REPORT ON VARIOUS BASE CONSOLIDATION PROJECTS IN JAPAN

TAGS: MARR, JA To: STATE

Type: TE

Markings: Declassified/Released US Department of State EO Systematic Review 30 JUN 2005